

NOTA DE SERVIÇO DE TERRAPLENAGEM											
ESTACA	BORDO ESQUERDO				EIXO			BORDO DIREITO			
	ALTURA	PROJETO	DIST	i %	TERRENO	PROJETO	CV	i %	DIST	PROJETO	ALTURA
0	0.057	782.506	4.9500	3.01	782.354	782.357	-0.003	-2.99	4.9500	782.209	-0.098
1	0.259	782.709	4.9500	2.99	782.548	782.561	-0.013	-3.01	4.9500	782.412	0.041
2	0.169	782.913	4.9500	2.99	782.759	782.765	-0.006	-3.01	4.9500	782.616	0.058
3	0.070	783.128	4.9500	3.01	782.944	782.979	-0.035	-2.99	4.9500	782.831	0.105
4	0.281	783.364	4.9500	3.01	783.239	783.215	0.024	-2.99	4.9500	783.067	0.083
5	0.271	783.622	4.9500	3.01	783.512	783.473	0.039	-2.99	4.9500	783.325	0.134
6	0.130	783.901	4.9500	3.01	783.724	783.752	-0.028	-2.99	4.9500	783.604	0.205
7	0.115	784.191	4.9500	3.01	784.133	784.042	0.091	-2.99	4.9500	783.894	0.303
8	0.321	784.481	4.9500	3.01	784.375	784.332	0.043	-2.99	4.9500	784.184	0.097
9	0.332	784.771	4.9500	3.01	784.773	784.622	0.151	-2.99	4.9500	784.474	0.336
10	0.345	785.061	4.9500	3.01	785.088	784.912	0.176	-2.99	4.9500	784.764	-0.041
11	0.318	785.351	4.9500	3.01	785.366	785.202	0.164	-2.99	4.9500	785.054	0.334
12	0.357	785.641	4.9500	3.01	785.554	785.492	0.062	-2.99	4.9500	785.344	0.053
12+8.240	0.379	785.760	4.9500	2.99	785.698	785.612	0.086	-3.01	4.9500	785.463	-0.072
13	0.383	785.931	4.9500	3.01	785.787	785.782	0.005	-2.99	4.9500	785.634	-0.021
14	0.248	786.167	4.9500	2.99	785.965	786.019	-0.054	-3.01	4.9500	785.870	0.015
15	0.236	786.296	4.9500	2.99	786.152	786.148	0.004	-3.01	4.9500	785.999	0.054
15+12.768	0.081	786.323	4.9500	3.01	786.136	786.174	-0.038	-2.99	4.9500	786.026	-0.261
16	0.122	786.318	4.9500	2.99	786.121	786.170	-0.049	-3.01	4.9500	786.021	-0.106
17	0.153	786.233	4.9500	3.01	786.084	786.084	0.000	-2.99	4.9500	785.936	-0.050
18	0.479	786.094	4.9500	3.01	786.114	785.945	0.169	-2.99	4.9500	785.797	-0.019
18+18.304	0.599	785.966	4.9500	2.99	786.198	785.818	0.380	-3.01	4.9500	785.669	0.191