

NOTA DE SERVIÇO DE TERRAPLENAGEM											
ESTACA	BORDO ESQUERDO				EIXO			BORDO DIREITO			
	ALTURA	PROJETO	DIST	i%	TERRENO	PROJETO	CV	i%	DIST	PROJETO	ALTURA
0	-0.043	796.970	4.9500	3.01	796.704	796.821	-0.117	-2.99	4.9500	796.673	-0.127
1	-0.053	798.127	4.9500	2.99	797.912	797.979	-0.067	-3.01	4.9500	797.830	-0.021
2	0.028	799.302	4.9500	3.01	799.159	799.153	0.006	-2.99	4.9500	799.005	0.038
3	0.079	800.512	4.9500	2.99	800.395	800.364	0.031	-3.01	4.9500	800.215	0.019
4	0.089	801.757	4.9500	3.01	801.618	801.608	0.010	-2.99	4.9500	801.460	-0.024
5	0.132	803.037	4.9500	3.01	802.935	802.888	0.047	-2.99	4.9500	802.740	0.000
6	0.120	804.304	4.9500	2.99	804.166	804.156	0.010	-3.01	4.9500	804.007	-0.014
7	-0.063	805.512	4.9500	3.01	805.241	805.363	-0.122	-2.99	4.9500	805.215	-0.149
8	-0.067	806.659	4.9500	3.01	806.498	806.510	-0.012	-2.99	4.9500	806.362	-0.044
9	0.091	807.746	4.9500	3.01	807.616	807.597	0.019	-2.99	4.9500	807.449	-0.034
10	0.087	808.803	4.9500	3.01	808.713	808.654	0.059	-2.99	4.9500	808.506	-0.006
10+6.621	0.023	809.152	4.9500	2.99	809.004	809.004	0.000	-3.01	4.9500	808.855	-0.022