

NOTA DE SERVIÇO DE TERRAPLENAGEM											
ESTACA	BORDO ESQUERDO				EIXO			BORDO DIREITO			
	ALTURA	PROJETO	DIST	i%	TERRENO	PROJETO	CV	i%	DIST	PROJETO	ALTURA
0	0.242	814.181	4.9500	-2.99	814.329	814.329	0.000	-2.99	4.9500	814.181	-0.178
0+13.022	0.315	813.688	4.9500	-3.01	813.809	813.837	-0.028	-3.01	4.9500	813.688	-0.104
1	0.328	813.424	4.9500	-3.01	813.546	813.573	-0.027	-3.01	4.9500	813.424	-0.118
2	0.350	812.668	4.9500	-2.99	812.762	812.816	-0.054	-2.99	4.9500	812.668	-0.141
3	0.401	811.911	4.9500	-3.01	811.992	812.060	-0.068	-3.01	4.9500	811.911	-0.179
4	0.480	811.154	4.9500	-3.01	811.256	811.303	-0.047	-3.01	4.9500	811.154	-0.147
5	0.463	810.403	4.9500	-3.01	810.515	810.552	-0.037	-3.01	4.9500	810.403	-0.102
6	0.421	809.663	4.9500	-3.01	809.774	809.812	-0.038	-3.01	4.9500	809.663	-0.150
7	0.412	808.934	4.9500	-3.01	809.081	809.083	-0.002	-3.01	4.9500	808.934	-0.002
7+7.204	0.425	808.674	4.9500	-3.01	808.841	808.823	0.018	-3.01	4.9500	808.674	-0.005
8	0.445	808.216	4.9500	-3.01	808.410	808.365	0.045	-3.01	4.9500	808.216	-0.009
9	0.470	807.504	4.9500	-2.99	807.725	807.652	0.073	-2.99	4.9500	807.504	0.013
10	0.489	806.791	4.9500	-3.01	807.073	806.940	0.133	-3.01	4.9500	806.791	0.027
10+3.774	0.484	806.657	4.9500	-2.99	806.934	806.805	0.129	-2.99	4.9500	806.657	0.052
10+10.000	0.477	806.435	4.9500	-3.01	806.630	806.584	0.046	-3.01	4.9500	806.435	-0.091
11	0.571	806.070	4.9500	-2.99	806.365	806.218	0.147	-2.99	4.9500	806.070	-0.139
12	0.244	805.283	4.9500	-2.99	805.208	805.431	-0.223	-2.99	4.9500	805.283	-0.203
13	0.290	804.422	4.9500	-3.01	804.453	804.571	-0.118	-3.01	4.9500	804.422	-0.152
14	0.614	803.487	4.9500	-3.01	803.619	803.636	-0.017	-3.01	4.9500	803.487	-0.117
15	-802.478	802.478	4.9500	-3.01	802.569	802.627	-0.058	-3.01	4.9500	802.478	-0.046
15+10.000	-801.946	801.946	4.9500	-2.99	802.159	802.094	0.065	-2.99	4.9500	801.946	-0.162
15+13.110	-801.777	801.777	4.9500	-3.01	801.926	801.926	0.000	-3.01	4.9500	801.777	-0.138