

| NOTA DE SERVIÇO DE TERRAPLENAGEM | | | | | | | | | | | |
|----------------------------------|----------------|---------|--------|-------|---------|---------|--------|---------------|--------|---------|--------|
| ESTACA | BORDO ESQUERDO | | | | EIXO | | | BORDO DIREITO | | | |
| | ALTURA | PROJETO | DIST | i % | TERRENO | PROJETO | CV | i % | DIST | PROJETO | ALTURA |
| 0 | 0.613 | 788.996 | 4.9500 | -2.99 | 789.622 | 789.144 | 0.478 | -2.99 | 4.9500 | 788.996 | 0.640 |
| 1 | 0.599 | 790.332 | 4.9500 | -2.99 | 790.953 | 790.480 | 0.473 | -2.99 | 4.9500 | 790.332 | 0.643 |
| 2 | 0.626 | 791.668 | 4.9500 | -3.01 | 792.222 | 791.817 | 0.405 | -3.01 | 4.9500 | 791.668 | 0.588 |
| 3 | 0.277 | 793.004 | 4.9500 | -3.01 | 793.179 | 793.153 | 0.026 | -3.01 | 4.9500 | 793.004 | 0.518 |
| 3+4.296 | 0.139 | 793.291 | 4.9500 | -3.01 | 793.354 | 793.440 | -0.086 | -3.01 | 4.9500 | 793.291 | 0.367 |
| 4 | -0.022 | 794.341 | 4.9500 | -2.99 | 794.320 | 794.489 | -0.169 | -2.99 | 4.9500 | 794.341 | 0.111 |
| 4+0.573 | -0.032 | 794.379 | 4.9500 | -2.99 | 794.353 | 794.527 | -0.174 | -2.99 | 4.9500 | 794.379 | 0.126 |
| 5 | 0.006 | 795.677 | 4.9500 | -3.01 | 795.582 | 795.826 | -0.244 | -3.01 | 4.9500 | 795.677 | 0.045 |
| 6 | 0.292 | 797.013 | 4.9500 | -3.01 | 797.033 | 797.162 | -0.129 | -3.01 | 4.9500 | 797.013 | 0.302 |
| 7 | 0.523 | 798.350 | 4.9500 | -2.99 | 798.681 | 798.498 | 0.183 | -2.99 | 4.9500 | 798.350 | 0.410 |
| 8 | 0.399 | 799.686 | 4.9500 | -2.99 | 799.942 | 799.834 | 0.108 | -2.99 | 4.9500 | 799.686 | 0.465 |
| 9 | 0.310 | 801.022 | 4.9500 | -3.01 | 801.268 | 801.171 | 0.097 | -3.01 | 4.9500 | 801.022 | 0.421 |
| 9+11.304 | 0.160 | 801.777 | 4.9500 | -3.01 | 801.926 | 801.926 | 0.000 | -3.01 | 4.9500 | 801.777 | 0.363 |