

NOTA DE SERVIÇO DE TERRAPLENAGEM											
ESTACA	BORDO ESQUERDO				EIXO			BORDO DIREITO			
	ALTURA	PROJETO	DIST	i%	TERRENO	PROJETO	CV	i%	DIST	PROJETO	ALTURA
0	0.447	791.096	4.9500	-2.99	791.349	791.244	0.105	-2.99	4.9500	791.096	0.123
1	0.565	792.281	4.9500	-2.99	792.693	792.429	0.264	-2.99	4.9500	792.281	0.218
2	0.430	793.466	4.9500	-3.01	793.802	793.615	0.187	-3.01	4.9500	793.466	0.163
3	0.294	794.652	4.9500	-2.99	794.851	794.800	0.051	-2.99	4.9500	794.652	0.105
3+10.000	0.227	795.244	4.9500	-3.01	795.376	795.393	-0.017	-3.01	4.9500	795.244	0.038
4	0.178	795.833	4.9500	-3.01	795.901	795.982	-0.081	-3.01	4.9500	795.833	-0.026
5	0.192	796.991	4.9500	-3.01	796.990	797.140	-0.150	-3.01	4.9500	796.991	-0.134
6	0.208	798.122	4.9500	-3.01	798.162	798.271	-0.109	-3.01	4.9500	798.122	-0.153
7	0.234	799.226	4.9500	-2.99	799.319	799.374	-0.055	-2.99	4.9500	799.226	-0.085
8	0.288	800.302	4.9500	-3.01	800.449	800.451	-0.002	-3.01	4.9500	800.302	0.006
8+10.000	0.323	800.830	4.9500	-3.01	801.015	800.979	0.036	-3.01	4.9500	800.830	0.044
9	0.368	801.355	4.9500	-3.01	801.580	801.504	0.076	-3.01	4.9500	801.355	0.084
10	0.489	802.404	4.9500	-3.01	802.708	802.553	0.155	-3.01	4.9500	802.404	0.161
10+6.230	0.486	802.731	4.9500	-3.01	803.033	802.880	0.153	-3.01	4.9500	802.731	0.108
11	0.503	803.453	4.9500	-3.01	803.747	803.602	0.145	-3.01	4.9500	803.453	0.144
12	0.448	804.503	4.9500	-2.99	804.725	804.651	0.074	-2.99	4.9500	804.503	0.076
13	0.375	805.552	4.9500	-2.99	805.708	805.700	0.008	-2.99	4.9500	805.552	-0.015
13+16.751	0.308	806.431	4.9500	-2.99	806.534	806.579	-0.045	-2.99	4.9500	806.431	-0.082