

NOTA DE SERVIÇO DE TERRAPLENAGEM											
ESTACA	BORDO ESQUERDO				EIXO			BORDO DIREITO			
	ALTURA	PROJETO	DIST	i %	TERRENO	PROJETO	CV	i %	DIST	PROJETO	ALTURA
0	0.418	770.359	4.9500	3.01	770.310	770.210	0.100	-2.99	4.9500	770.062	-0.214
1	0.477	770.494	4.9500	3.01	770.507	770.345	0.162	-2.99	4.9500	770.197	0.054
2	0.569	770.629	4.9500	2.99	770.445	770.481	-0.036	-3.01	4.9500	770.332	-0.254
3	0.337	770.765	4.9500	3.01	770.401	770.616	-0.215	-2.99	4.9500	770.468	-0.404
4	0.019	770.900	4.9500	2.99	770.498	770.752	-0.254	-3.01	4.9500	770.603	-0.490
5	0.274	770.594	4.9500	3.01	770.424	770.445	-0.021	-2.99	4.9500	770.297	-0.279
6	0.292	770.287	4.9500	2.99	770.110	770.139	-0.029	-3.01	4.9500	769.990	-0.272
7	0.528	769.981	4.9500	3.01	769.852	769.832	0.020	-2.99	4.9500	769.684	-0.177
8	0.499	769.675	4.9500	3.01	769.471	769.526	-0.055	-2.99	4.9500	769.378	-0.234
9	0.357	769.368	4.9500	2.99	769.180	769.220	-0.040	-3.01	4.9500	769.071	-0.211
10	0.327	769.062	4.9500	3.01	768.769	768.913	-0.144	-2.99	4.9500	768.765	-0.399
10+6.455	0.103	768.963	4.9500	3.01	768.673	768.814	-0.141	-2.99	4.9500	768.666	-0.249
11	0.000	768.755	4.9500	2.99	768.610	768.607	0.003	-3.01	4.9500	768.458	-0.018
12	-0.010	768.449	4.9500	3.01	768.154	768.300	-0.146	-2.99	4.9500	768.152	-0.176
13	0.108	768.067	4.9500	2.99	767.825	767.919	-0.094	-3.01	4.9500	767.770	-0.094
13+10.983	0.318	767.858	4.9500	3.01	767.709	767.709	0.000	-2.99	4.9500	767.561	-0.026
14	0.160	767.685	4.9500	2.99	767.521	767.537	-0.016	-3.01	4.9500	767.388	0.002
15	0.189	767.304	4.9500	3.01	766.945	767.155	-0.210	-2.99	4.9500	767.007	0.048
16	0.147	766.801	4.9500	2.99	766.503	766.653	-0.150	-3.01	4.9500	766.504	-0.361
16+16.520	0.056	766.386	4.9500	2.99	765.975	766.238	-0.263	-3.01	4.9500	766.089	-0.581
17	-0.073	766.311	4.9500	3.01	765.717	766.162	-0.445	-2.99	4.9500	766.014	-0.714
17+9.627	-0.150	766.100	4.9500	2.99	765.150	765.952	-0.802	-3.01	4.9500	765.803	-0.892